

Grantee: West Virginia

Grant: B-16-DL-54-0001

July 1, 2025 thru September 30, 2025 Performance

Grant Number: B-16-DL-54-0001	Obligation Date:	Award Date:
Grantee Name: West Virginia	Contract End Date: 09/30/2028	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$149,875,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$149,875,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$149,875,000.00		

Disasters:

Declaration Number

FEMA-4273-WV

Narratives

Disaster Damage:

Nearly 3,500 homes were deemed structurally damaged by FEMA and received funding for repair and replacement costs. At least 1,500 homes were destroyed and another 4,000 damaged in the flood. Additionally, over 2,300 properties were recorded as having an average high water mark of two feet or more in their homes throughout basements, first floors, and over roofs. Because of the inundation of water, 98% of these homes were deemed unsafe by FEMA with most lacking flood insurance. Over 3,400 applicants were approved for home repair amounts, with the average repair amount awarded being \$8,200. Additionally, nearly 800 renters, including those who rented mobile homes, received rental assistance from FEMA to assist with temporary housing costs and personal property replacement. Over 1,400 renters applied for FEMA assistance with 780 approved for funding. The average award for renters was approximately \$3,500. Over half of the renters approved for FEMA funding resided in four towns: Clendenin and Elkview along the Elk River in Kanawha County, and Rainelle and White Sulphur Springs in Greenbrier County. Although many renters from these impacted towns were approved for FEMA assistance, only 59 lessors of residential rental property, or landlords, applied for SBA loans, with a mere 29 ultimately approved for funding. Considering the high percentage of uninsured properties throughout the declared counties, it is presumed that there is a substantial share of landlords whose properties have gone unassisted since they are not eligible for FEMA repair funds and applications for SBA disaster loans has been low. Although \$1.8 million in assistance to landlords has been approved through SBA business loans, only \$200,000 has been disbursed thus far.

The June 2016 flooding caused significant damage to state infrastructure and facilities, such as wastewater treatment plants and educational facilities were among the most affected. The current calculated total impact to state infrastructure as of March 21, 2017 is \$134 million per FEMA's Public Assistance obligated project details. This amount is expected to almost triple as new projects are approved and obligated by FEMA. Many of the small towns throughout West Virginia, such as Rainelle and Richwood, experienced heavy damage to their local water and wastewater systems. Thus, it will be incumbent upon the State to guide them through the FEMA Public Assistance process to have their systems restored and public services offered to the local constituency base once again. The West Virginia Department of Transportation (WVDOT) has reported an estimated \$56 million of damage caused to the states highway system. A total of 1,300 different locations of state roads were washed out by flood waters and 123 bridges received damage. A total of 15 bridges were completely destroyed and 250 roads were closed due to the storms. Flood waters damaged a total of 67 schools, with five deemed substantially damaged and approved by FEMA for demolition and rebuild. The five substantially damaged schools are in the counties of Kanawha and Nicholas. In Kanawha County, Herbert Hoover High School and Clendenin Elementary were severely damaged. Water from the Elk River crested about 7 feet deep in the first floor at Herbert Hoover High School. Richwood High and Middle Schools, and Summersville Middle School were also severely damaged. The schools will have to be moved outside of the floodplain to minimize the effect of future flooding. There is currently no timeline for when all schools will be rebuilt. FEMA granted \$2 million to aid recovery efforts for schools in Nicholas County. Specifically, the \$2 million grant is being used to pay for temporary facilities. The WV Division of Natural Resources reported over \$2 million in damage to the states public parks, recreation areas and wildlife.

Recovery Needs:

To determine the housing unmet need, the State first analyzed the 5,130 applicants to the FEMA Individuals and Households Program (IHP) who had a real property verified loss. Forty percent (or 2,088) of the FEMA applicants had an SBA status of FIT (failed income test). Such determination indicates that automatic referral to SBA's disaster loan program was bypassed and these applicants were instead referred directly to FEMA's Individuals and Household Grant Program. Additionally of the applicants who passed the income test and were automatically referred to SBA, twenty percent (or 376) failed the Fixed Debt Method analysis. West Virginia used SBA's disaster loan data for the flood and determined an average real property verified loss amount of \$64,380 among 973 SBA disaster home loan applicants for a total verified loss of \$62,642,237. The State analyzed the remaining 789 unapproved SBA disaster home loan applicants without a real property verified loss amount and found that they were almost all declined for an SBA loan for economic reasons. West Virginia applied the

average verified loss of \$64,380 noted above to the unapproved population which yielded a total estimated verified loss for these 789 applicants of \$50,795,820. Thus a total of \$113,437,560 in real property verified loss was determined for the 1,762 applicants who applied for SBA assistance and were ultimately approved or denied a loan. The State reviewed the FEMA IHP dataset and determined that a total of 5,129 FEMA registrants had real property FEMA verified loss amounts. Applying the average SBA verified loss methodology above to this population yields an additional 3,367 applicants (5,129 FEMA applicants less 1,762 SBA referrals already accounted for) with a total of \$216,767,460 in real property verified loss. The State reviewed the FEMA IHP dataset for renters and determined that of the 1,162 renters whose unit was inspected by FEMA a total of 783 had structural damage. Applying the average SBA verified loss methodology above to this population yields an additional \$50,409,540 in estimated real property verified loss for rental properties. The State of West Virginia determined a total real property verified loss among its 5,912 potentially eligible applicants for housing repair and rehabilitation of \$380,614,560. To complete the unmet housing needs assessment, the State reduced the total real property verified loss by FEMA repair payments (\$28,656,603), NFIP building claim payments to individuals (\$27,188,147), SBA home loans for real estate (27,373,186), and SBA business loans to lessors of residential buildings and dwellings (\$1,902,900) to determine a total housing unmet need of \$295,493,724.

Affirmatively Furthering Fair Housing
The States housing programs have been reviewed to ensure the activities will affirmatively further fair housing. Such review included an assessment of a proposed priority areas demography, socioeconomic characteristics, housing configuration and needs, educational, transportation, and health care opportunities, environmental hazards or concerns, and all other factors material to the AFFH determination. Applications should show and will be reviewed to determine whether projects are likely to lessen area racial, ethnic, and low-income concentrations, and/or promote affordable housing in low-poverty, non-minority areas in response to natural hazard-related impacts. Any subrecipients and partner agency will certify that they will affirmatively further fair housing (AFFH) in their agreements with WVDOC, and will receive fair housing training and technical assistance in carrying out all CDBG-DR activities to ensure fair housing obligations are met.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$149,875,000.00
Total Budget	\$0.00	\$149,875,000.00
Total Obligated	\$0.00	\$149,385,029.56
Total Funds Drawdown	\$1,661,781.93	\$138,659,052.96
Program Funds Drawdown	\$1,661,781.93	\$138,659,052.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,661,795.93	\$137,437,092.52
HUD Identified Most Impacted and Distressed	\$1,637,908.61	\$110,726,829.42
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended		
Overall	This Period	To Date
Appalachia Service Project	\$ 0.00	\$ 123,158.64
Office Of The Adjutant General	\$ 0.00	\$ 1,693,452.62
Office of The Adjutant General	\$ 0.00	\$ 623,410.44
West Virginia Development Office	\$ 1,682,078.32	\$ 110,386,398.44
West Virginia Housing Development Fund	\$ 125.88	\$ 8,423,356.97
West Virginia Voluntary Organizations Active in Disaster	-\$ 20,408.27	\$ 16,187,315.41

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	91.69%	88.21%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$94,030,119.23	\$123,168,547.76	\$118,495,351.06
Limit on Public Services	\$22,481,250.00	\$.00	\$.00
Limit on Admin/Planning	\$29,975,000.00	\$15,546,258.25	\$9,730,031.30
Limit on Admin	\$7,493,750.00	\$7,305,750.00	\$6,677,454.28
Most Impacted and Distressed	\$119,900,000.00	\$127,461,210.87	\$110,726,829.42

Overall Progress Narrative:

The West Virginia Division of Economic Development (WVDED, Grantee) has been working diligently trying to complete the CDBG-DR Program. Priorities remain focused around this program and returning survivors of the June 2016 disaster back to a safe and secure home. On July 7, 2025, HUD approved an extension request which amends the grant period to end September 30, 2028. With this extension approval, The State of West Virginia has been able to maintain its collaboration with the West Virginia Housing Development Fund for a scattered site, multi-family project. Three of the sites are in one of the MID counties, while one is in one NMID county. This project will involve the rehabilitation of 16 units across 3 buildings in each of the 3 MID locations, that will serve families at or below 60% AMI. Additionally, it will include the rehabilitation of 24 units in 4 buildings designed for seniors at or below 60% AMI. According to a housing assessment conducted by the WV Housing Development Fund, the number of units of unmet need have increased from 2019 to 2024, indicating that this project will help mitigate some of that demand. WVCAD is currently working on a finalized subrecipient agreement with WVHDF which will be completed next quarter. WVCAD anticipates a grant award and expenditures to begin next quarter. All housing, demolition, bridge, and multifamily units are 100% complete.

WVDED has expended \$138,644,248.16 of the CDBG-DR grant, with 80% of grant funds serving low to moderate income people and 80% in our most impacted and distressed counties. The State continues to affirmatively further fair housing throughout the CDBG-DR programs by consistently showing concentrated efforts to serve the LMI population. In addition to serving the LMI population, the State continues to prioritize the needs of the elderly. The program continues to prioritize and monitor the overall MID expenditures to maintain the federal register requirements. The WV Housing Restoration Program is complete and has completed a total of 387 housing projects.

The Bridge Home Program has been a successful recovery and resiliency program for the Grantee and WV VOAD. This unique program for CDBG-DR funding finishes the program with 70 bridges complete. The Program is projected to serve over 82 eligible families in disaster related counties and was completed in June 2023. All final invoices for this program have been paid.

The WV Rental Assistant Program/Small Rental Program was completed, with a total of 37 housing units that will benefit low to moderate income households and/or special populations as required in the Action Plan. Landlord compliance documents have been sent to all completed rentals. Landlords are required to provide annual tenant certifications and comply with the restrictions of the program.

The MID Riverview Offsite Housing activity has two new multifamily construction projects in Kanawha County, West Virginia. Monarch Village, Clendenin, Kanawha County, will provide 12 affordable units for seniors. Monarch Village is 100% complete, all CDBG-DR units are leased, and all CDBG- DR funds have been requested. Patriot Village, Elkview, Kanawha County, will provide 30 affordable units for seniors. Patriot Village is 100% complete, and all CDBG-DR units are leased.

The MID Riverview Onsite Housing activity is progressing forward. Construction is complete. The CDBG-DR funding will be used to bring the 10 affordable housing units back to the community and provide resiliency measures for the entire building, which includes the health care clinic and pharmacy. Units are expected to be fully leased by the end of 2025.

The Multifamily Housing Program has two multifamily construction projects. Stockton Greene, Charleston, Kanawha County, is a new construction project and will provide 43 units for seniors.

Stockton Green is 100% complete, all CDBG-DR units are leased, and all CDBG-DR funds have been requested. Joseph's Crossing, Summersville, Nicholas County, is a substantial rehabilitation project, which will provide 42 like-new units for families. Joseph's Crossing is 100% complete, all CDBG-DR units are leased, and all CDBG-DR funds have been requested.

The Clearance and Demolition Program successfully prioritized projects in the most impacted and distressed counties using the remaining allocated funds to fulfill the requirements for the grant. A total of 86 demolition projects has been completed. This program has concluded, and all final invoices have been paid.

The Community and Economic Development Program have one project that was selected by WVDED, a sewer/water rehabilitation project for the Town of Clay which was damaged by the June 2016 disaster. The Town of Clay Wastewater Treatment Plant & Collection System Upgrade Project is complete.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Administration, Administration	\$29,074.81	\$7,305,750.00	\$6,677,454.28
Community and Economic Development, Community and	\$0.00	\$6,442,216.41	\$6,442,216.41
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00
Housing, Housing	(\$166,654.22)	\$86,231,226.08	\$81,789,464.34
Planning, Planning	\$1,772,186.43	\$8,240,508.25	\$3,052,577.02
Rental Housing, Rental Housing	\$27,174.91	\$35,994,188.83	\$35,036,230.48
Slum and Blight, Slum and Blight	\$0.00	\$5,661,110.43	\$5,661,110.43

Activities

Project # /	Administration / Administration
-------------	---------------------------------

Grantee Activity Number: State Administration

Activity Title: State Administration

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
Administration	Administration
Projected Start Date:	Projected End Date:
09/13/2017	09/13/2023
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
N/A	West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,851,852.46
Total Budget	\$0.00	\$4,851,852.46
Total Obligated	\$0.00	\$4,851,852.46
Total Funds Drawdown	\$28,982.19	\$4,828,866.48
Program Funds Drawdown	\$28,982.19	\$4,828,866.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$28,996.19	\$4,924,728.46
West Virginia Development Office	\$28,996.19	\$4,924,728.46
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Administrative activities to support grant projects and services.

Location Description:

Charleston, West Virginia Kanawha County MID

Activity Progress Narrative:

This quarter, total funds drawn are less than total funds expended due to a draw correction and draws in process on the state side. Funds expended this quarter were for management and oversight of the grant. Some activities included, budget revisions, an extension request, and project closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: WV HDF Admin

Activity Title: WV HDF Admin

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
Administration	Administration
Projected Start Date:	Projected End Date:
05/31/2018	09/14/2023
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
N/A	West Virginia Housing Development Fund

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$369,745.00
Total Budget	\$0.00	\$369,745.00
Total Obligated	\$0.00	\$369,745.00
Total Funds Drawdown	\$92.62	\$192,823.30
Program Funds Drawdown	\$92.62	\$192,823.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$92.62	\$202,194.63
West Virginia Development Office	\$0.00	\$0.00
West Virginia Housing Development Fund	\$92.62	\$202,194.63
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Administrative services conducted by the WV Housing Development Fund to carry out the MID Multifamily Rental activity.

Location Description:

MID Kanawha County

Activity Progress Narrative:

Total funds drawn are less than total funds expended due to draw revisions on the state side in the amount of \$9,371.33. Funds expended this quarter were for final closeout costs for oversight and management of the WVHDF multifamily projects.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # /	Housing / Housing
-------------	-------------------

Grantee Activity Number: MID Bridge Replacement LMI

Activity Title: Bridge Replacement LMI MID

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

Housing

Projected Start Date:

09/15/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/15/2023

Completed Activity Actual End Date:

Responsible Organization:

West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,292,400.00
Total Budget	\$0.00	\$2,292,400.00
Total Obligated	\$0.00	\$2,292,400.00
Total Funds Drawdown	(\$2,782.92)	\$2,085,497.27
Program Funds Drawdown	(\$2,782.92)	\$2,085,497.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$2,782.92)	\$2,105,619.26
West Virginia Development Office	\$0.00	\$0.00
West Virginia Voluntary Organizations Active in	(\$2,782.92)	\$2,105,619.26
Most Impacted and Distressed Expended	(\$2,782.92)	\$2,105,619.26

Activity Description:

The Bridge Home Program will provide assistance for rebuilding private bridges that were severely damaged, impassable by emergency vehicles, and/or washed away, preventing full access to primary residences.

Location Description:

The units will be located in the following counties: Kanawha, Clay, Nicholas and Greenbrier.

Activity Progress Narrative:

Total funds drawn are greater than total funds expended due to a draw revision in the amount of \$20,121.99 that needs to be corrected on the state side. The \$2,782.92 has been funded back into this activity as a result of an internal monitoring.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	21/25

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	14/30	2/10	18/40	88.89
# Owner	0	0	0	14/15	2/15	18/30	88.89
# Renter	0	0	0	0/8	0/2	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: MID Bridge Replacement UN

Activity Title: MID Bridge Replacement UN

Activity Type:
Rehabilitation/reconstruction of other non-residential

Project Number:
Housing

Projected Start Date:
02/27/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/01/2023

Completed Activity Actual End Date:

Responsible Organization:
West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,303,600.00
Total Budget	\$0.00	\$3,303,600.00
Total Obligated	\$0.00	\$3,303,600.00
Total Funds Drawdown	(\$2,922.64)	\$2,951,284.21
Program Funds Drawdown	(\$2,922.64)	\$2,951,284.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$2,922.64)	\$2,926,209.70
West Virginia Development Office	\$0.00	\$0.00
West Virginia Voluntary Organizations Active in	(\$2,922.64)	\$2,926,209.70
Most Impacted and Distressed Expended	(\$2,922.64)	\$2,926,209.70

Activity Description:

The Bridge Home Program will provide assistance for rebuilding private bridges that were washed away or damaged preventing full access to homes. These costs provide delivery activities for the Bridge Home Program.

Location Description:

Most Impacted and Distressed Counties in West Virginia: Greenbrier, Kanawha, Clay and Nicholas Counties.

Activity Progress Narrative:

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	13/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/0	8/0	14/30	100.00
# Owner	0	0	0	6/0	8/0	14/25	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: MID Housing LMI

Activity Title: MID Housing LMI

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
Housing	Housing
Projected Start Date:	Projected End Date:
06/01/2019	09/15/2023
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,374,541.42
Total Budget	\$0.00	\$4,374,541.42
Total Obligated	\$0.00	\$4,374,541.42
Total Funds Drawdown	(\$1,320.18)	\$4,059,863.14
Program Funds Drawdown	(\$1,320.18)	\$4,059,863.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$1,320.18)	\$4,094,723.14
West Virginia Development Office	(\$1,320.18)	\$4,094,723.14
Most Impacted and Distressed Expended	(\$1,320.18)	\$3,865,723.14

Activity Description:

The Grantee will be providing new construction services to replace homes that were damaged by the June 2016 Severe Storms and Flooding. The replaced homes will not be located in the original footprint prior to the disaster.

Location Description:

Kanawha, Clay, Nicholas, and Greenbrier Counties in West Virginia.

Activity Progress Narrative:

Total funds drawn are greater than total funds expended due to a draw revision in the amount of \$34,860 which needs to be completed on the state side. \$1,320.18 is being funded back into this activity as a result of an internal monitoring. This activity is completed and closeout will begin next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/15

of Singlefamily Units

0

16/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	15/8	1/7	16/15	100.00
# Owner	0	0	0	15/8	1/7	16/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: MID Housing LMI VOAD

Activity Title: MID Housing LMI VOAD

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
Housing	Housing
Projected Start Date:	Projected End Date:
05/31/2019	09/14/2023
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$722,423.27
Total Budget	\$0.00	\$722,423.27
Total Obligated	\$0.00	\$722,423.27
Total Funds Drawdown	(\$809.02)	\$575,817.92
Program Funds Drawdown	(\$809.02)	\$575,817.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$809.02)	\$575,817.92
West Virginia Voluntary Organizations Active in	(\$809.02)	\$575,817.92
Most Impacted and Distressed Expended	(\$809.02)	\$575,817.92

Activity Description:

The Grantee will be providing new construction services to replace homes that were damaged by the June 2016 Severe Storms and Flooding. The replaced homes will not be located in the original footprint prior to the disaster. These home will be built by WV VOAD.

Location Description:

Kanawha, Clay, Nicholas, and Greenbrier Counties in West Virginia.

Activity Progress Narrative:

Total funds drawn equal total funds expended. \$809.02 has been funded back into this activity as a result of an internal monitoring.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	1/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/1
# of Singlefamily Units	0	3/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/1	0/0	3/1	100.00
# Owner	0	0	0	3/1	0/0	3/1	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: MID Rehab LMI

Activity Title: Residential Rehabilitation LMI MID

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing

Projected Start Date:

09/14/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/14/2023

Completed Activity Actual End Date:

Responsible Organization:

West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$47,501,954.95
Total Budget	\$0.00	\$47,501,954.95
Total Obligated	\$0.00	\$47,501,954.95
Total Funds Drawdown	(\$142,802.72)	\$46,707,342.94
Program Funds Drawdown	(\$142,802.72)	\$46,707,342.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$142,802.72)	\$46,672,482.94
West Virginia Development Office	(\$142,802.72)	\$46,672,482.94
Most Impacted and Distressed Expended	(\$142,802.72)	\$46,672,160.05

Activity Description:

West Virginia is allocating grant funds towards a single-family owner-occupied housing rehabilitation program with a focus on prioritizing low-to-moderate income households who received a high amount of flood damage. Funds will be used to reconstruct stick built homes that suffered more than 50% of appraised value and Mobile Home Unit replacements for damages more than 10%. Applicants that do not meet the percentage threshold for reconstruction or replacement, can also apply for repair/rehab costs due to damages from the June 2016 Floods.

Location Description:

The units will be located in the following counties: Kanawha, Clay, Nicholas and Greenbrier. MID counties in West Virginia.

Activity Progress Narrative:

Total funds drawn are greater than total funds expended due to a voucher revision in the amount of \$34,860 which will be corrected.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Elevated Structures	0	62/100
# of Properties	0	214/235
# of Substantially Rehabilitated	0	3/3
#Units deconstructed	0	176/232

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	218/235
# of Singlefamily Units	0	218/235

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	194/118	24/117	218/235	100.00
# Owner	0	0	0	194/118	24/117	218/235	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: MID Rehab LMI VOAD

Activity Title: MID Rehab LMI VOAD

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
Housing

Projected Start Date:
05/31/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
09/14/2023

Completed Activity Actual End Date:

Responsible Organization:
West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,648,750.62
Total Budget	\$0.00	\$7,648,750.62
Total Obligated	\$0.00	\$7,648,750.65
Total Funds Drawdown	(\$10,685.10)	\$6,214,379.24
Program Funds Drawdown	(\$10,685.10)	\$6,214,379.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$10,685.10)	\$6,214,379.24
West Virginia Development Office	\$0.00	\$0.00
West Virginia Voluntary Organizations Active in	(\$10,685.10)	\$6,214,379.24
Most Impacted and Distressed Expended	(\$10,685.10)	\$6,214,379.24

Activity Description:

West Virginia is allocating grant funds towards a single-family owner-occupied housing rehabilitation program with a focus on prioritizing low-to-moderate income households who received a high amount of flood damage. Funds will be used to reconstruct stick built homes that suffered more than 50% of appraised value and Mobile Home Unit replacements for damages more than 10%. Applicants that do not meet the percentage threshold for reconstruction or replacement, can also apply for repair/rehab costs due to damages from the June 2016 Floods.

Location Description:

Units will be located in Kanawha, Greenbrier, Clay, and Nicholas. MID counties in West Virginia.

Activity Progress Narrative:

Total funds drawn are equal to total funds expended. \$10,685.10 has been added back to this activity as a result of an internal monitoring.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	4/9
# of Properties	0	30/30
# of Substantially Rehabilitated	0	6/3
#Units deconstructed	0	20/30

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	31/30
# of Singlefamily Units	0	31/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	29/25	2/5	31/30	100.00
# Owner	0	0	0	28/25	2/5	31/30	96.77

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: MID Rehab UN

Activity Title: Residential Rehabilitation UN MID

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing

Projected Start Date:

09/14/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/14/2023

Completed Activity Actual End Date:

Responsible Organization:

West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,120,091.70
Total Budget	\$0.00	\$1,120,091.70
Total Obligated	\$0.00	\$1,120,091.70
Total Funds Drawdown	(\$122.64)	\$894,617.51
Program Funds Drawdown	(\$122.64)	\$894,617.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$122.64)	\$895,617.51
West Virginia Development Office	(\$122.64)	\$895,617.51
Most Impacted and Distressed Expended	(\$122.64)	\$895,617.51

Activity Description:

West Virginia is allocating \$800,000 towards a single-family owner-occupied housing repair program for applicants that fall in the Urgent Need national objective and who were identified as low-to-moderate income at the time of eligibility.

Location Description:

The units will be located in the following counties: Kanawha, Clay, Nicholas and Greenbrier.

Activity Progress Narrative:

Total funds drawn are less than total funds expended due to a draw revision on the state side in the amount of \$1,000 which will be corrected. Funds were added back into this activity as a result of an internal monitoring.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	2/2
# of Properties	0	5/10

# of Substantially Rehabilitated	0	0/10
----------------------------------	---	------

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/10
# of Singlefamily Units	0	5/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/0	5/10	40.00
# Owner	0	0	0	0/0	2/0	5/10	40.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: MID Rehab UN VOAD

Activity Title: MID Rehab UN VOAD

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
Housing

Projected Start Date:
05/31/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
09/14/2023

Completed Activity Actual End Date:

Responsible Organization:
West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$28,576.73
Total Budget	\$0.00	\$28,576.73
Total Obligated	\$0.00	\$28,576.73
Total Funds Drawdown	(\$7.51)	\$28,569.22
Program Funds Drawdown	(\$7.51)	\$28,569.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$7.51)	\$28,569.22
West Virginia Voluntary Organizations Active in	(\$7.51)	\$28,569.22
Most Impacted and Distressed Expended	(\$7.51)	\$28,569.22

Activity Description:

West Virginia is allocating \$615,000 towards VOAD single-family owner-occupied housing repair program for applicants that fall in the Urgent Need national objective and who were identified as low-to-moderate income at the time of eligibility.

Location Description:

Kanawha, Clay, Greenbrier and Nicholas counties in West Virginia.

Activity Progress Narrative:

Total funds drawn are equal to total funds expended. All projects for this activity are complete and closeout will begin next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/3	100.00
# Owner	0	0	0	1/0	0/0	1/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: NMID Bridge Replacement LMI

Activity Title: Bridge Replacement LMI NMID

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

Housing

Projected Start Date:

09/14/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/14/2023

Completed Activity Actual End Date:

Responsible Organization:

West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$736,416.11
Total Budget	\$0.00	\$736,416.11
Total Obligated	\$0.00	\$736,416.11
Total Funds Drawdown	(\$667.08)	\$568,851.04
Program Funds Drawdown	(\$667.08)	\$568,851.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$667.08)	\$568,851.04
West Virginia Development Office	\$0.00	\$10,932.31
West Virginia Voluntary Organizations Active in	(\$667.08)	\$557,918.73
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Bridge Home Program will provide assistance for rebuilding private bridges that were severely damaged, impassable by emergency vehicles, and/or washed away, preventing full access to primary residences.

Location Description:

The units will be located in the following counties: Lincoln, Jackson, Roane, Fayette, Summers, Monroe, Webster and Pocahontas.

Activity Progress Narrative:

Total funds drawn are equal to total funds expended. All projects for this activity are complete and closeout will begin next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	10/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/4	0/3	10/7	100.00
# Owner	0	0	0	10/3	0/3	10/6	100.00
# Renter	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: NMID Bridge Replacement UN

Activity Title: NMID Bridge Replacement UN

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

Housing

Projected Start Date:

02/28/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/01/2023

Completed Activity Actual End Date:

Responsible Organization:

West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,028,400.00
Total Budget	\$0.00	\$1,028,400.00
Total Obligated	\$0.00	\$1,028,400.00
Total Funds Drawdown	(\$1,054.03)	\$894,479.35
Program Funds Drawdown	(\$1,054.03)	\$894,479.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$1,054.03)	\$883,754.26
West Virginia Development Office	\$0.00	\$0.00
West Virginia Voluntary Organizations Active in	(\$1,054.03)	\$883,754.26
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Bridge Home Program will provide assistance for rebuilding private bridges that were washed way or damaged, preventing full access to homes. These costs provide delivery activities for the Bridge Home Program.

Location Description:

The units will be located in the following NMID counties of West Virginia: Lincoln, Jackson, Roane, Fayette, Summers, Monroe, Webster and Pocahontas.

Activity Progress Narrative:

Total funds drawn are greater than total funds expended due to a draw revision in the amount of \$10,725.09 which will be corrected. Funds have been added back into this activity as a result of an internal monitoring.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	7/0	2/0	9/14	100.00
# Owner	0	0	0	6/0	2/0	8/13	100.00
# Renter	0	0	0	1/0	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: NMID Housing LMI

Activity Title: NMID Housing LMI

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
Housing	Housing
Projected Start Date:	Projected End Date:
05/31/2019	09/14/2023
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,431,894.10
Total Budget	\$0.00	\$1,431,894.10
Total Obligated	\$0.00	\$1,431,894.10
Total Funds Drawdown	(\$673.40)	\$1,419,866.67
Program Funds Drawdown	(\$673.40)	\$1,419,866.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$673.40)	\$1,419,866.67
West Virginia Development Office	(\$673.40)	\$1,419,866.67
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Grantee will be providing new construction to replace homes that were damaged in the June 2016 Severe Storms and Flooding. The replacement homes will not be in the original footprint prior to the disaster.

Location Description:

Lincoln, Jackson, Roane, Fayette, Summers, Webster, Pocahontas, and Monroe Counties in West Virginia.

Activity Progress Narrative:

Total funds drawn are equal to total funds expended. All projects in this activity have been completed and closeout will begin next quarter.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/8
# of Singlefamily Units	0	5/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	1/4	5/8	100.00
# Owner	0	0	0	4/4	1/4	5/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: NMID Housing LMI VOAD

Activity Title: NMID Housing LMI VOAD

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
Housing	Housing
Projected Start Date:	Projected End Date:
05/31/2019	09/14/2023
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$461,875.00
Total Budget	\$0.00	\$461,875.00
Total Obligated	\$0.00	\$461,875.00
Total Funds Drawdown	(\$132.74)	\$284,360.46
Program Funds Drawdown	(\$132.74)	\$284,360.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$132.74)	\$241,668.57
West Virginia Voluntary Organizations Active in	(\$132.74)	\$241,668.57
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Grantee will be providing new construction services to replace homes that were damaged by the June 2016 Severe Storms and Flooding. The replaced homes will not be located in the original footprint prior to the disaster. This activity is to address VOAD housing projects where the applicants are on a new parcel in one of Non-Most Impacted and Distressed counties.

Location Description:

Fayette, Jackson, Lincoln, Monroe, Pocahontas, Roane, Summers, and Webster Counties in West Virginia

Activity Progress Narrative:

Total funds drawn are greater expended due to revisions that need to be completed on the state side. All projects for this activity have been completed and closeout will behin next quarter. Funds have been added back into this activity due to an internal monitoring.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	1/0	2/1	100.00
# Owner	0	0	0	1/0	1/0	2/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: NMID Rehab LMI

Activity Title: Residential Rehabilitation LMI NMID

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing

Projected Start Date:

09/14/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/14/2023

Completed Activity Actual End Date:

Responsible Organization:

West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$13,414,106.02
Total Budget	\$0.00	\$13,414,106.02
Total Obligated	\$0.00	\$13,414,106.12
Total Funds Drawdown	(\$1,326.99)	\$13,346,782.29
Program Funds Drawdown	(\$1,326.99)	\$13,346,782.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$1,326.99)	\$13,332,915.49
West Virginia Development Office	(\$1,326.99)	\$13,332,915.49
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

West Virginia is allocating grant funds towards a single-family owner-occupied housing rehabilitation program with a focus on prioritizing low-to-moderate income households who received a high amount of flood damage. Funds will be used to reconstruct stick built homes that suffered more than 50% of appraised value and Mobile Home Unit replacements for damages more than 10%. Applicants that do not meet the percentage threshold for reconstruction or replacement, can also apply for repair/rehab costs due to damages from the June 2016 Floods.

Location Description:

The units will be located in the following counties: Lincoln, Jackson, Roane, Fayette, Summers, Monroe, Webster and Pocahontas. NMID counties in West Virginia.

Activity Progress Narrative:

Total funds drawn are greater than total funds expended due to draw corrections which will be completed next quarter. Funds have been added back into this activity as a result of an internal monitoring.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Elevated Structures	0	21/25
# of Properties	0	58/60
# of Substantially Rehabilitated	0	0/1
#Units deconstructed	0	50/59

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	62/60
# of Singlefamily Units	0	62/60

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	58/30	4/30	62/60	100.00
# Owner	0	0	0	58/30	4/30	62/60	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: NMID Rehab LMI VOAD

Activity Title: NMID Rehab LMI VOAD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing

Projected Start Date:

05/31/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/14/2023

Completed Activity Actual End Date:

Responsible Organization:

West Virginia Voluntary Organizations Active in

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,091,368.90
Total Budget	\$0.00	\$2,091,368.90
Total Obligated	\$0.00	\$1,891,368.90
Total Funds Drawdown	(\$1,347.23)	\$1,697,731.20
Program Funds Drawdown	(\$1,347.23)	\$1,697,731.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$1,347.23)	\$1,697,731.20
West Virginia Development Office	\$0.00	\$0.00
West Virginia Voluntary Organizations Active in	(\$1,347.23)	\$1,697,731.20
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The WV VOAD will be providing rehabilitation and reconstruction housing in Jackson, Lincoln, Webster, Fayette, Pocahontas, Summers, Roane, and Monroe Counties in West Virginia.

Location Description:

The WV VOAD will be providing rehabilitation and reconstruction housing in Jackson, Lincoln, Webster, Fayette, Pocahontas, Summers, Roane, and Monroe Counties in West Virginia.

Activity Progress Narrative:

Total funds drawn are equal to total funds expended. Funds were added back into this project as a result of an internal monitoring.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	2/3

# of Properties	0	6/6
#Units deconstructed	0	3/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/4	1/2	6/6	100.00
# Owner	0	0	0	5/4	1/2	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: NMID Rehab UN

Activity Title: Residential Rehabilitation UN NMID

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing

Projected Start Date:

09/15/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/15/2023

Completed Activity Actual End Date:

Responsible Organization:

West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$18,415.13
Total Budget	\$0.00	\$18,415.13
Total Obligated	\$0.00	\$18,415.13
Total Funds Drawdown	(\$0.02)	\$3,609.88
Program Funds Drawdown	(\$0.02)	\$3,609.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$0.02)	\$2,609.88
West Virginia Development Office	(\$0.02)	\$2,609.88
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

West Virginia is allocating \$64,378,950 towards a single-family owner-occupied housing repair program with a focus on prioritizing low-to-moderate income households who received a high amount of flood damage.

Location Description:

The units will be located in the following counties: Lincoln, Jackson, Roane, Fayette, Summers, Monroe, Webster and Pocahontas.

Activity Progress Narrative:

Total funds drawn are greater than total funds expended due to \$1,000 revision which needs to be completed on the state side. Funds were added back into this activity as a result of an internal monitoring.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # /	Planning / Planning
-------------	---------------------

Grantee Activity Number: State Planning

Activity Title: State Planning

Activity Type:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
Planning	Planning
Projected Start Date:	Projected End Date:
09/13/2017	09/13/2023
Benefit Type:	Completed Activity Actual End Date:
Direct (Person)	
National Objective:	Responsible Organization:
N/A	West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$8,105,508.25
Total Budget	\$0.00	\$8,105,508.25
Total Obligated	\$0.00	\$8,105,508.25
Total Funds Drawdown	\$1,772,153.17	\$3,004,562.24
Program Funds Drawdown	\$1,772,153.17	\$3,004,562.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,772,153.17	\$3,004,562.24
West Virginia Development Office	\$1,772,153.17	\$3,004,562.24
Most Impacted and Distressed Expended	\$1,772,153.17	\$2,416,395.43

Activity Description:

The purpose of the planning activity is to determine and support activities being carried out by the grant.

Location Description:

Planning includes all 12 counties affected by the disaster to include original Action Plan, Substantial and Technical Admendments, and resiliency plans.

Activity Progress Narrative:

Total funds drawn are equal to total funds expended. WVCAD entered into a subrecipient agreement with the Region 1 Planning and Development Council for two studies, an Interconnection Comprehensive Study and Brownfields. The Brownfield's Housing Inventory Project is an initiative led by Region I Planning & Development Council to support regional redevelopment and housing efforts by identifying, assessing, and mapping potential Brownfield sites. While spearheaded by Region I, the project also extends its services to Region IV counties, providing a collaborative framework to address critical housing and community development needs in southern West Virginia.

The Region I Planning & Development Council (PDC), in collaboration with Region IV PDC, seeks funding to conduct a comprehensive interconnection study of water and sewer systems across both regions. This initiative will strengthen infrastructure resiliency by identifying and analyzing potential interconnections between utilities to serve as backup systems during emergencies or infrastructure failures. A consultant will be hired to lead the study in conjunction

with Region I PDC's GIS and administrative departments to ensure comprehensive and actionable outcomes.

WVCAD also ammended a current contract with Marshall University to conduct two additional studies, Identifying Potential Properties for Housing Outside of Floodplains and Early Warning Flood Detection Systems Feasibility.

Identifying Properties for Housing Outside of Floodplains: Many residential properties in WV are within the 100-year floodplain. Efforts have been made for many years to elevate homes or relocate individuals and families to property outside of these areas. Barriers to these efforts include attachment to land and community and lack of available properties. Potential properties for this effort are owned by privately held companies with large land holdings, and government and quasi-government entities including County agencies, State of WV agencies, and the federal government. Marshall University's Center for Environmental, Geotechnical and Applied Sciences (CEGAS) is looking at the potential use of privately held lands and government/quasi-government properties for housing outside of floodplains This is an initial "Phase I" step to gather specific data to share with stakeholders and decision makers. During this project period, CEGAS has evaluated Kentucky's ""Higher Ground Communities" program giving a summary and listed organizations that are involved. CEGAS has used Geographic Information Systems (GIS) to evaluate potential government and quasi-government properties that may have the potential for future housing outside of a floodplain.

Early Warning Flood Detection System Feasibility: Many residential properties in WV are in flood prone areas. Most of these flood events can be defined as flash flooding where waters rise and flow quickly. By their nature, these types of floods can impact residence and first responders before they have time to move to safe locations.

Solution / Proposed Actions: Marshall University's Center for Environmental, Geotechnical and Applied Sciences (CEGAS) proposes the following project to look at the potential use of early warning flood detection systems. This would be initial feasibility work to gather specific data to share with stakeholders and decision makers. The following work will be completed:

- Review and categorize current commercially available early warning flood detection systems and highlight the following:
 - o Initial, installation, and maintenance costs
 - o Appropriate locations for installation
 - o Methods used to broadcast warnings
- List example sites that these technologies are currently deployed and who installed and maintains the system
- Meet with various West Virginia agencies to determine where these types of technologies would be best deployed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	0	8/12
# of Plans or Planning Products	0	11/25

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: WV HDF Planning

Activity Title: WV HDF Planning

Activity Type:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
Planning	Planning
Projected Start Date:	Projected End Date:
05/31/2018	09/14/2023
Benefit Type:	Completed Activity Actual End Date:
Direct (Person)	
National Objective:	Responsible Organization:
N/A	West Virginia Housing Development Fund

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$135,000.00
Total Budget	\$0.00	\$135,000.00
Total Obligated	\$0.00	\$135,000.00
Total Funds Drawdown	\$33.26	\$48,014.78
Program Funds Drawdown	\$33.26	\$48,014.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33.26	\$48,014.78
West Virginia Development Office	\$0.00	\$0.00
West Virginia Housing Development Fund	\$33.26	\$48,014.78
Most Impacted and Distressed Expended	\$33.26	\$48,014.78

Activity Description:

The WV HDF Planning activity will be used to conduct the WV Housing Needs Assessment and any amendments needed to delivery the Multifamily Rental Housing Activity.

Location Description:

MID Counties Kanawha, Greenbrier, Clay, Nicholas in West Virginia

Activity Progress Narrative:

Total funds drawn are equal to total funds expended. Fund spent this quarter were for planning costs for future DR projects with WWHDF and WVCAD.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # /	Rental Housing / Rental Housing
-------------	---------------------------------

Grantee Activity Number: MID Riverview Onsite Housing LMI

Activity Title: Riverview Onsite Housing LMI MID

Activity Type:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
Rental Housing	Rental Housing
Projected Start Date:	Projected End Date:
09/15/2017	12/31/2024
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	West Virginia Development Office

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,586,783.00
Total Budget	\$0.00	\$7,586,783.00
Total Obligated	\$0.00	\$7,586,783.00
Total Funds Drawdown	\$27,174.91	\$7,557,529.05
Program Funds Drawdown	\$27,174.91	\$7,557,529.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$27,174.91	\$7,557,529.05
West Virginia Development Office	\$27,174.91	\$7,557,529.05
Most Impacted and Distressed Expended	\$27,174.91	\$7,557,529.05

Activity Description:

10 Total units, 6 LMI units of affordable rental housing in Kanwha county.

Location Description:

107 Koontz Avenue, Clendenin, WV 25045. Kanawha County.

Activity Progress Narrative:

Total funds drawn are equal to total funds expended. Funds expended for this quarter were for final costs of the Riverview Onsite project. The project is now complete and WVCAD will begin closeout next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	7
Monitoring Visits	0	6
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	7